

BHRUHAT BANGALORE MAHANAGARA PALIKE**EXTENTION OF TIME PROPOSAL**

1	Name Of Work	Improvements to roads and drains in Byatarayanapura Gramatana in ward No.07, Byatarayanapura
2	Amount of Work Portion	
3	Estimate cost	50.00 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	59/2017-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/59/17-18 Date: 06.05.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	
	1. Form	
	2. Form	
11	Work Carried out by the contractor during the original period stipulated in contract	80%
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	NA
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Wheather the original application of contractor is enclosed	Enclosed
17	Balance work remaining to be done	20%

18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Whether the notice as per clause has been issued	Issued
21	Remarks of the AEE and the daily rate of penalty proposed	5 Rs
22	Remarks of the EE with the daily rate of penalty proposed	

M. L. N. D.
Assistant Engineer

Chandram
Executive Engineer
Byatarayanapura Division,

Deep
Asst. Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.
Bangalore

[Signature]
Chief Engineer
Yelahanka Zone